



STUDENT SUSTAINABILITY COMMITTEE
Step II Application

Please submit this completed application and supporting documentation to Sustainability-Committee@illinois.edu. The Working Group Chairs will be in contact with you regarding any questions about the application. If you have any questions about the application process, please contact SSC at Sustainability-Committee@illinois.edu.

GENERAL INFORMATION

Project Title:	Re-Home wall rehab and siding	
Total Amount Requested from SSC:	\$60,000.00	
Amount Requested as:	Grant	(LOAN or GRANT)

SCOPE, SCHEDULE, AND BUDGET VERIFICATION

If the project required you to obtain information from Facilities & Services Planning Division, please include that here and attach any supporting documentation.

Scope & Schedule

What is the plan for project implementation? Describe the key steps of the project including the start date, target completion date, target date for submitting a final report, and any significant tasks or milestones in the table below. Please be as detailed as possible. Insert additional rows if necessary.

Task	Timeframe (# of weeks to completion)	Estimated Completion Date
Enter PO for contractor to proceed	1	PO entered immediately upon funding approval
Contractor materials ordered and on site- weather dependant	3 weeks after receiving PO from UIUC	3/1/2021- WEATHER DEPENDANT
Remove rotten siding, wall panels and other damaged materials	2 weeks	3/15/2021
Clean all exposed areas of mold/contaminants	1 week	3/21/2021
Install siding with drainage plane system	3 weeks	4/11/2021
Sealing around windows and doors to maintain maximum efficiency	1 week	4/18/2021
Project completion	2 weeks	5/2/2021
Final Report submission	2 weeks after payment to contractor	5/16/2021

Budget

List all budget items for which funding is being requested under the appropriate category in the following table. Include cost and total amount for each item requested. Please be as detailed as possible. Insert additional rows if necessary.

Item	Cost Per Item	Quantity	Total Request
Equipment & Construction Costs			
Demolition/removal of damaged materials			\$0.00
Siding, trim, drainage plane and window/door sealing materials	\$18,000.00	1	\$18,000.00
Contractor labor to complete all tasks of project	\$42,000.00	1	\$42,000.00
* The nature of this work requires completion soon after initiating SSC funding at a significant portion of this request would help us in seeking additional partner funding.			\$0.00
			\$0.00
			\$0.00
			\$0.00
			\$0.00
Subtotal *			\$60,000.00

Publicity & Communication

			\$0.00
Subtotal			\$0.00

Personnel & Wages

			\$0.00
Subtotal			\$0.00

Project Budget per F&S

			\$0.00
Subtotal			\$0.00

General Supplies & Other

			\$0.00
Subtotal			\$0.00

TOTAL BUDGET * \$60,000.00

End of Application

