

View results

Respondent

5 Samantha Lindgren

21:43

Time to complete

Project Questionnaire

Please provide proper and accurate information.

1. Name of project *

Green Wall: Sustainability Education for Student Health and Well-Being

2. Date project received financial award letter *

05/01/23

3. Date of forecasted project completion *

05/31/23

4. Date of report submission *

12/6/23

5. Marketing and promotion efforts to date *

The green wall project has been announced to all students, staff, and faculty in the College of Education. Once the wall is installed (spring 2024), we will engage in marketing and promotion, including a reception.

6. Please describe project progress *

The green wall is set to be installed in mid-late spring 2024. We have engaged in a number of activities to get to this point. 1.) Green wall vendors from across the state submitted estimates for the wall, and we have chosen to work with Philips Interior Plants, based in Oak Park, IL. 2.) We have worked closely with College of Education Advancement to secure approvals to move a large piece of art which was gifted to the college 25 years ago. The green wall will be installed where the art currently hangs. 3.) We have worked with Facilities and Services and the campus architect to get an estimate to update the plumbing and electrical systems needed to install the green wall. F&S will also prep the wall for the installation and build a cabinet to hide the hydroponic system in a style that matches the interior of the College of Education. The F&S quote was higher than expected - and may in fact be far less than their estimate - costs that exceed the SSC funding will be covered by Lindgren & Hale's Investment for Growth funding. 4.) All students in the college of education and the SSC were invited to design the green wall in October 2023. We received several designs from students and some faculty. 5.) All submitted designs were shared with the College of Education community (all undergraduate and graduate students, staff, and faculty) via a short survey in which respondents were asked to rank the designs in order of their preference. Space was provided so that additional feedback could be given, including a blank template for anyone who wished to draw their feedback. This survey closes on Monday, December 11. So far, 102 COE community members have responded to the feedback. 6.) The contract with Philips Interior Plants has been approved and the purchase order for the green wall has been set up.


7. Please describe how your project integrates student involvement and community outreach *

The wall's final design will be based on UIUC student designs. In Term B of Spring Semester 2024 students enrolled in EPOL 421 Education for Global Environmental Sustainability will develop signage for the wall, including text for a webpage that describes the rationale for the project.


Project Documentation

8. Please upload updated financial documentation for your project


<https://studentengagement.illinois.edu/student-sustainability/ssc/docs/SSC-Supplemental-Budget-Timeline.xlsx> *

 [SSC-Step2-Supplemental-Budget-and-Timeline_SL_Samantha_Lindgren.xlsx](#)

 [2023.11.09 - U of I College of Education Gree_Samantha_Lindgren.pdf](#)

 [PROJ-7841 PRPSL-GREEN WALL 2023-10-27 acb_Samantha_Lindgren.pdf](#)

9. Please upload project photography *

 [Green Wall Design Instructions and Template Samantha Lindgren.pdf](#)

 [submitted designs Samantha Lindgren.pdf](#)