

View results

Respondent

22

Jack McCoy

58:49

Time to complete

1. Date of this semester progress report submission *

12/19/2025

2. Name of project exactly as it was listed in your award letter *

Greenhouse Renovation for the Sustainable Student Farm and Illinois Urban Farmers Student Organization

3. Date of original award letter *

11/21/2024

4. Date of expiration listed on award letter (or on scope change approval if more recent) *

11/21/2025

5. How much was your award (i.e., original award plus any approved budget increases)? *

34,249.00

6. How much of your award has been spent to date (in dollars)? *

10180.04

7. Date of forecasted project completion *

8/30/2026

8. Have you submitted one or more semester progress reports previously? *

☒ YES

☐ NO

9. Describe, in detail, what has been completed on the project since the last semester progress report (or since the project commenced if you have not yet submitted a semester progress report)? *

With the help of an undergraduate hourly, we spent the summer and fall cleaning out the greenhouse, removing garbage, plant growth, and old baseboards and roof panelling. The inside of the greenhouse cleanup is complete, and 80% of the panels and baseboards have been removed. We have ordered new building materials to replace baseboards and panneling and have initiated that process this December. We anticipate finalizing all external updates by the end of March, with any mechanical repairs completed soon after that. The greenhouse repairs will be complete and new hydroponic systems will be built with the Illinois Urban Farmers RSO by the start of Fall 2026 semester.

10. Describe, in detail, the project's challenges/obstacles since your last semester progress report (or since the project commenced if you have not yet submitted a semester progress report)? *

Our primary obstacles to progress are the demands of the growing season and heat of the summer that forced us to pause activities in July. Additionally, wasps nests established in the space by mid summer and made it unsafe to continue working until the weather cooled. With less farm demand and cool weather, we were able to return to repairs in late November/early December and anticipate having the greenhouse fully covered and functional before the heat and demands of the summer season start in 2026.

11. Describe, in detail, the project's successes since your last semester progress report (or since the project commenced if you have not yet submitted a semester progress report)? *

We successfully cleaned out the space and secured materials to begin the repairs. Momentum for this project has increased and we expect to work steadily to completion from this point on. Please note that some recent expenses listed on the budget report are not yet reflected in official expense reports.

12. Did your project have any changes to its team that SSC should know about (e.g., project lead, faculty/staff advisor, departmental financial contact)? *

NOTE: If yes, please complete the SSC Project Contact Information Change Form located at this link: <https://forms.office.com/r/uBjx9nmNpG>

☐ YES

☒ NO


13. Complete and upload the semester financial documentation for your project. You should reflect all expenditures since your last semester project report. We strongly suggest that you also upload supporting financial documentation from Banner for your award CFOP. NOTE: When your project is completed and/or expired (whichever comes first), any remaining project funds will be transferred back to the SSC.

<https://studentengagement.illinois.edu/sites/default/files/2024-09/SSC-Budget-Timeline-SEMESTER-PROGRESS-REPORT-template.xlsx>

*

 [SSC-Budget-Timeline-SEMESTER-PROGRESS-REPORT- Jack McCoy.xlsx](#)

 [FY25 SSC-SSF Expense-Report Jack McCoy.pdf](#)

 [2026-Dec-SSC-SSF Expense-Report Jack McCoy.pdf](#)

14. (OPTIONAL FOR SEMESTER REPORT) Upload project marketing and/or media not previously submitted in semester progress reports.

NOTE: Project marketing and/or media must include SSC's logo and/or a statement of which fee(s) funded the project.